RECEIVED

OCT 0 1 2021

DIVISION OF MINERALS

NEVADA

STATE OF NEVADA DIVISION OF MINERALS DISSOLVED MINERAL RESOURCE EXPLORATION Please complete this form in its entirety in

100016 Reports: For Division Use Only

BOREHOLE OR WELL DRILLER'S PLUGGING REPORT PRINT OR TYPE IN BLACK INK ONLY Borehole
Well DO NOT WRITE ON BACK accordance with NAC 5348 1. OPERATOR Bonaventure Nevada Inc. MAILING ADDRESS 5560 Rue St Tropez BOREHOLE OR WELL NAME SC-2102 PROJECT NAME: Smith Creek Valley
FEDERAL - BLM NVN# NVN-100463 Reno, NV 89511 COUNTY Washoe County 2. LOCATION SW 1/4 of the SW 1/4, Sec 22 OΝ S, R 40 3. NDOM Permit/NOI Number Latitude UTME 459015 NAD83 Longitude or N0020 435145 UTMN WGS84 EXISTING BOREHOLE OR WELL CONSTRUCTION Depth Drilled 300 Feet Depth Cased N/A Feet (well only) Static water level WATER LEVEL 19 feet below land surface Artesian Flow N/A G.P.M. Water Temperature 60.2 N/A P.S.I. ۰F 6. BOREHOLEWELL PLUGGING MATERIALS Material Used Baroid Bore Grout From 280 Material Used Basalite Type 2 feet to 20 Pumped Poured From 20 feet to Material Used surface feel Cement Pumped **○** Poured From feet lo **Material Used** feat Pumped Poured From feet to Material Used Poured □ Pumped From feet to Material Used □ Pumped Poured From Neat Cement Fluid Weight lbs/gal 14.8 feet to feet □ Pumped Poured Bentonite Grout 20 % bentonite NEXT SECTION TO BE COMPLETED IN CASE OF WELL PLUGGING ONLY - FOR BOREHOLES SKIP TO SECTION 8 WELL PLUGGING PROCEDURE Was well cleaned out to total depth? yes | If well was not cleaned out to total depth please explain why: Was the casing pulled? yes If pulled, from: Was the casing over drilled? feet to feet yes D no EXISTING CASING SCHEDULE Material Used Size O.D. **WVFt** Wall Thickness To (Inches) (Pounds) (Inches) (Feet) (Feet) (Inches) (Pounds) (Inches) (Feet) (Feet) (Inches) (Pounds) (Inches) **Existing Perforations:** From feet to From feet to From feel to feet From feet to From feet to feet feet to feet 8. Additional Notes or Comments Bore Grout placed by treme from 280 ft to 20 ft, plug push to 20 ft, neat cement poured from surface. 9. Date Started 9-23-2021 Date Completed 9-23-2021 10. DRILLER'S CERTIFICATION This borehole or well was plugged and abendoned under my supervision and the report is true to the best of my knowledge. Name Harris Exploration and Associates, Inc. Contractor Address Po Box 81805 San Diego, CA 92138 Contractor Phone 760-822-7886 Nevada contractor's li d by the State Contractor's Board 0026000A Nevada driller by the Division of Water Resources, the on-site driller 1793 by dritter performing actual plugging on site 10-01-2021